


**HARDIN COUNTY FISCAL COURT  
RESOLUTION NO. 2014-165**

**BE IT RESOLVED**, upon recommendation of Judge/Executive Harry L. Berry, and with the concurrence of the Resource and Community Support Committee to approve Change Order No. 3 for the Hardin County Government Building as indicated below.


<u>Item</u>	<u>Alliance Contract Amount</u>	<u>Owner Purchase Amount</u>	<u>Net Change</u>
Alliance contract sum as of 4/8/2014	\$9,643,780.47		
Change Order No. 3 (itemization attached)	<u>\$ 45,759.04</u>		+ \$45,759.04
Owner purchase sum as of 4/8/2014		\$3,527,625.26	
Credit for interior limestone		\$ 29,059.00	- \$29,059.00
New owner purchase sum		<u>\$3,498,566.26</u>	
New Alliance contract sum	<u>\$9,689,539.51</u>		
Net Difference			<b>\$16,700.04</b>

**BE IT FURTHER RESOLVED**, to authorize the County Judge/Executive and the County Attorney to execute the necessary documents to affect the above changes.

**ADOPTED**, by the Hardin County Fiscal Court in its regular meeting on 25 November 2014.

  
 Harry L. Berry  
 Hardin County Judge/Executive

ATTEST:

  
 \_\_\_\_\_  
 Kenneth L. Tabb  
 Hardin County Clerk



35 Public Square  
Elizabethtown, KY 42701  
Phone: (270) 737-4226  
Fax: (270) 737-0441

November 17, 2014

Mr. Harry Berry  
Hardin County Judge/Executive  
H.B. Fife Building, 3<sup>rd</sup> Floor  
100 Public Square  
Elizabethtown, KY 42701

RE: **Change Order Request #3**  
New Hardin County Government Building  
150 N Provident Way  
Elizabethtown, KY 42701

Judge/Executive Berry,

Attached please find Alliance's Charge Order #3 which includes cost breakdowns from sub-contractors.

This change order includes both a Credit to the Owner Purchased Materials and an ADD to Alliances CM contract. This results in a net ADD to the project of \$16,700. The following is a summary of the specific items included in the change order:

- A. **CREDIT** for changing the Interior Limestone to a Ceramic Tile in the amount of \$29,059.00
- B. **ADD** to Alliance's Contract in the amount of \$45,759.04

The following is a summary of the items included in the above ADD:

- a. Electrical changes requested by E911 Department head - added 4" conduit from mechanical room to E911 IT equipment room, modified the light fixture layout and added dimming capabilities. \$5,157.77
- b. Change 2 exterior hose bibs to frost free. \$580.97
- c. Provide storefront entry vestibule for south entrance to Clerk's office. This item was required per the City of Elizabethtown's plan review. The design could not be completed and approved prior to award of contracts. \$11,581.99
- d. Excavation, replacement and re-compaction of poor soil area. \$7,174.63
- e. Miscellaneous layout changes requested by Engineering Department head. \$1,709.63
- f. Change from dry to wet sprinkler system in rooms 224, 225 and 226. (\$19,050.00)



35 Public Square  
Elizabethtown, KY 42701  
Phone: (270) 737-4226  
Fax: (270) 737-0441

- g. Rerouted communication conduits to tower in lieu of through the roof. \$1,481.18
- h. Revised FEMA door requirements in Lower Level (\$831.06)
- i. A "Passive" Smoke Control System was added per the City of Elizabethtown plan review comments. The design could not be completed and approved prior to award of contracts. \$40,139.75
- j. A column bearing detail was modified for coordination of the anchor bolt layout and required additional forming, concrete and reinforcing. \$2,024.41
- k. The deduct for changing the interior limestone veneer to ceramic – labor only the materials are Credit to the Owner Purchased Materials (\$4,480.00)

We have reviewed each of these in great detail agree with the costs and credits presented in Alliance's change request. We therefore recommend that Hardin County Fiscal Court approve Change Order #3.

Please do not hesitate to contact us should you have any questions.

Sincerely,

ICON ENGINEERING & INSPECTION SERVICES, PLLC

A handwritten signature in blue ink, appearing to read "Michael S. Childers".

Michael S. Childers, PE, SECB  
President

**HARDIN COUNTY FISCAL COURT  
RESOLUTION NO. 2014-046**


**BE IT RESOLVED**, upon recommendation of Judge/Executive Harry L. Berry, to approve the following change orders for the Hardin County Government Building:

Contract Sum Prior to this Change Order		\$13,165,929.00
Change Order Number	Reason	
001	Remove Direct Owner Purchase Orders from Contract	-\$3,527,625.26
002	Relocation of utility service lines	\$5,476.73
New Contract Sum Including Change Orders		\$9,643,780.47

**ADOPTED**, by Hardin County Fiscal Court in its regular meeting on 8 April, 2014.

  
Harry L. Berry  
Hardin County Judge/Executive

ATTEST

  
Kenneth L. Tabb  
Hardin County Clerk