

**HARDIN COUNTY FISCAL COURT
RESOLUTION NO. 2015-118**

BE IT RESOLVED, upon recommendation of Judge/Executive Harry L. Berry, to approve Change Order No. 8 for the new Hardin County Government Building.

<u>Item</u>	<u>Alliance Contract Amount</u>	<u>Owner Purchase Amount</u>	<u>Net Change</u>
Alliance contract sum as of 6/23/15	\$9,940,025.75		
Owner purchase sum as of 6/23/15		\$3,520,093.71	
Change Order No. 8	\$ 24,681.57		
Total Alliance Contract	<u>\$9,964,707.32</u>		
Total Owner Purchase		<u>\$3,710,093.71</u>	
Net Difference			\$24,681.57

BE IT FURTHER RESOLVED, to authorize the County Judge/Executive and the County Attorney to execute the necessary documents to affect the above change.

ADOPTED, by the Hardin County Fiscal Court in its regular meeting on 14 July 2015


 Harry L. Berry
 Hardin County Judge/Executive

ATTEST:


 Debbie Donnelly
 Hardin County Clerk



35 Public Square
Elizabethtown, KY 42701
Phone: (270) 737-4226
Fax: (270) 737-0441

July 6, 2015

Mr. Harry Berry
Hardin County Judge/Executive
H.B. Fife Building, 3rd Floor
100 Public Square
Elizabethtown, KY 42701

RE: **Change Order Request #8**
New Hardin County Government Building
150 N Provident Way
Elizabethtown, KY 42701

Judge/Executive Berry,

Attached please find Alliance's Change Order #8 which includes cost breakdowns from sub-contractors.

The following is a summary of the items included in the requested change order:

1. Slight modifications were made to flooring (carpet vs. stained concrete) in multiple areas. \$603.39
2. Added two 3'-0"x3'-0" 2hr access doors in the smoke vent walls of the 4th floor to allow for resetting of the smoke relief hatch sensors. \$1,030.17
3. Extension of General Conditions due to weather delays – 3 months at \$11,000.00 per month plus insurance cost of \$9,114.00. \$42,114.00
4. Deduct for unused portion of Project Specific General Conditions. \$19,065.99

We have reviewed each of these in detail and agree with the costs presented in Alliance's change request in the amount of \$24,681.57. We therefore recommend that Hardin County Fiscal Court approve Change Order #8.

Please do not hesitate to contact us should you have any questions.

Sincerely,

ICON ENGINEERING & INSPECTION SERVICES, PLLC

A handwritten signature in black ink, appearing to read 'Michael S. Childers', is written over a light blue horizontal line.

Michael S. Childers, PE
President